



100 South State Avenue  
Dickinson, ND 58601  
Phone: 701-225-6871  
Fax: 701-225-0003

## Architect's Field Report

PROJECT: Prairie Rose Elementary School Addition  
Dickinson, ND

PROJECT NO.: H1404  
DATE: April 6, 2015  
TIME: 1:00 P.M. – 2:00 P.M.

CONTRACT: General: First Dakota Enterprises  
Mechanical: CA Contracting  
Electrical: Denny's Electric

WEATHER: Wind E-16mph, Humidity-81%, UV Index-0, Dew point- 27°, Visibility-10 miles,  
Temp- 31°

EST. % OF COMPLETION: 10% CONFORMANCE WITH SCHEDULE (+,0,-): 0

PRESENT AT SITE: Danielle Cremer – Hulsing and Associates Architects, Jan Prchal – Hulsing and Associates Architects, HVAC Sub-Contractor laborers, Light Steel Framing Sub-Contractors

This report states our understanding of the matters and decisions and/or status reached. Each person receiving a copy of this report is asked to review it promptly and notify the contact person from Hulsing and Associates of any errors or omissions. Prepared by Danielle Cremer.

### WORK IN PROGRESS:

1. Concrete floor is finished.
2. Metal framing sub-contractors installing metal framing for walls.
3. HVAC equipment has been hung in the corridor and ducts are being formed on site and hung.
4. Excavating for the storm sewer and inlets at exterior of the building.

### OBSERVATIONS:

1. Plumbing rough-ins completed.
2. Windows openings are covered with plastic to help keep heat in the building. Aluminum windows and doors still not installed.

### ITEMS TO VERIFY:

1. None at this time.

### INFORMATION OR ACTION REQUIRED:

1. Storm sewer contractor ran into a conflict between electrical power lines and storm sewer at catch basin #3. Jon Wilczek from KLJ went to the site to resolve the conflict.
2. Geothermal well was hit while excavating for storm sewer. CA Contracting is working on repairing the line.
3. Next Construction Meeting will be held on April 29, 2015 at 1:00 pm.

### CONSTRUCTION PICTURES:







