



100 South State Avenue
Dickinson, ND 58601
Phone: 701-225-6871
Fax: 701-225-0003

Architect's Field Report

PROJECT: Prairie Rose Elementary School Addition
Dickinson, ND

PROJECT NO.: H1404
DATE: January 15, 2015
TIME: 3:00 P.M. – 3:30 P.M.

CONTRACT: General: First Dakota Enterprises
Mechanical: CA Contracting
Electrical: Denny's Electric

WEATHER: Wind WSW-10mph, Humidity-30%, UV Index-0, Dew point- 26°, Visibility-10 miles,
Temp- 39°

EST. % OF COMPLETION: 10% CONFORMANCE WITH SCHEDULE (+,0,-): 0

PRESENT AT SITE: Danielle Cremer – Hulsing and Associates Architects and Jan Prchal –
Hulsing and Associates Architects

This report states our understanding of the matters and decisions and/or status reached. Each person receiving a copy of this report is asked to review it promptly and notify the contact person from Hulsing and Associates of any errors or omissions. Prepared by Danielle Cremer.

WORK IN PROGRESS:

1. Structural steel erectors are on site. Steel joists have been installed. Steel deck is stacked on the joists ready for installation.

OBSERVATIONS:

1. Precast panel erection complete.
2. Storm sewer materials are being stored on site.

ITEMS TO VERIFY:

1. None.

INFORMATION OR ACTION REQUIRED:

1. Next Construction Meeting will be held on January 28th at 1:00pm.
2. FDE construction plan is as follows: After Steel erectors are finished, Lowes Roofing will be on site to install the roof. Aluminum windows and doors will be installed. Once fully enclosed, the building will be prepped with heat for the floor to be poured.

CONSTRUCTION PICTURES:



