

AREA C PRECAST START
3/10
EAST WALL GYM
INSTALLING COUNTER
CLOCKWISE

AREA B STRUCTURAL
STEEL STARTED 3/7
SEQUENCE 12/13

ROOFING
POTENTIALLY
STARTING 4/28

ROOF DECK
COMPLETE

SET GYM/LOW
ROOF JOISTS 4/4

AREA B PRECAST
START 3/28

SCREEN WALL
PANEL INSTALL
4/18 POTENTIALLY

2ND LEVEL SLAB ON
METAL DECK POURS
STARTING 3/9
10 TOTAL POURS
AREA A

